

# Town of LeRoy Water 12

TASK	PROGRESS	START	END
Contract 1 (Northwest Section)			
Complete 95% Design	100%	7/1/25	7/31/25
Submit to Review Agencies	99%	7/25/25	7/31/25
Agency Review	0%	8/1/25	8/31/25
Bidding Period	0%	9/1/25	9/30/25
Bid Review	0%	10/1/25	10/8/25
Contract Award	0%	10/9/25	10/9/25
Contract 2 (Southeast Section)			
Complete 95% Design	85%	7/1/25	8/31/25
Submit to Review Agencies	0%	8/24/25	8/31/25
Agency Review	0%	9/1/25	9/30/25
Bidding Period	0%	10/1/25	10/31/25
Bid Review	0%	11/1/25	11/12/25
Contract Award	0%	11/13/25	11/13/25
Contract 3 (Southwest Section)			
Complete 95% Design	75%	7/1/25	9/30/25
Submit to Review Agencies	0%	9/23/25	9/30/25
Agency Review	0%	10/1/25	10/31/25
Bidding Period	0%	11/1/25	11/30/25
Bid Review	0%	12/1/25	12/10/25
Contract Award	0%	12/11/25	12/11/25
Contract 4 (Northeast Section)			
Complete 95% Design	65%	7/1/25	10/31/25
Submit to Review Agencies	0%	10/24/25	10/31/25
Agency Review	0%	11/1/25	11/30/25
Bidding Period	0%	12/1/25	12/31/25
Bid Review	0%	1/1/26	1/7/26
Contract Award	0%	1/8/26	1/8/26

Project start: Tue, 7/1/2025

